



**STATE OF TENNESSEE
DEPARTMENT OF TRANSPORTATION**

COMMISSIONER'S OFFICE
SUITE 700, JAMES K. POLK BUILDING
505 DEADERICK STREET
NASHVILLE, TENNESSEE 37243-1402
(615) 741-2848

CLAY BRIGHT
COMMISSIONER

BILL LEE
GOVERNOR

To: Governor Bill Lee
Lt. Governor Randy McNally
Cameron Sexton, Speaker of the House
Tre Hargett, Secretary of State
Justin P. Wilson, Comptroller of Treasury
David H. Lillard, Jr., State Treasurer
Commissioner Stuart McWhorter, Finance & Administration

From: Clay Bright, Commissioner *CB*
Tennessee Department of Transportation

Date: February 18, 2020

Subject: Quarterly Report on Road Projects to the State Building Commission

Pursuant to Tennessee Code Annotated, Title 54, Chapter 5, Section 1401, enclosed is the Department of Transportation's Quarterly Report on the status of all highway and road projects approved by the General Assembly as part of the Department's budget.

This report provides a status of current projects in the Transportation Improvement Programs for Fiscal Years 2017-2018, 2018-2019 and 2019-2020. A status is indicated for phases underway, and a letting date with initial contract price is provided for construction work which has been let to a contractor. For those construction projects that are completed during the quarter, we also include the final cost and a contributing factor remark for those projects with a significant cost increase. For the remaining approved projects, we have provided an estimated schedule to begin work.

If I can be of additional assistance, please do not hesitate to contact me.

Enclosures

CB/RP/bt

CC: State Building Commission
Ann McGauran, State Architect
Clark Milner, Deputy Counsel to the Governor
Tim Sigler, Speaker of the Senate
Holt Whitt, Speaker of the House
Jonathan Rummel, Secretary of State's Office
Kathy Stickel, Comptroller's Office
Roy West, Treasury Office
Eugene Neubert, Deputy Commissioner
Angela Scott, Finance & Administration
Bruce Davis, Legislative Budget Analysis
Paul Degges, Brian Carroll, TDOT



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|---------------------------------|---------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Anderson 124121.00 | SR-170 | From SR 62 (Oak Ridge Highway) to SR 9/US 25W (Clinton HWY) IA | 6.2 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Anderson 124121.02 | SR-170 | From near Melton Lake Dr. to SR-9 (US-25W, Clinton Highway) (IA) | 3.6 | 2017-18 | Preliminary Engineering | Spring 20 | | | | |
| Bedford 100352.01 | SR-16 | (Madison St.) From near SR-64 east of Shelbyville to near Jenkins Road (IA) | 2.3 | 2017-18 | Construction | Let 8-18 | \$22.6 | | | |
| Bedford 100352.02 | SR-16 | (Madison St.) From west of Jenkins Road to SR-276 (Thompson Creek Road) | 3.7 | 2016-17 | Construction | Let 10-17 | \$31.8 | | | |
| Bedford 124118.00 | SR-437 EXT | Shelbyville Bypass From US-41A (SR-16) To US-231 (SR-10) (IA) | 3.0 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Benton 105768.00 | SR-1 | From Camden Bypass to Tennessee River (IA) | 4.1 | 2018-19 | Construction | Spring 21 | | | | |
| Benton, Decatur 124119.00 | I-40 | From West of US-641/SR-69 in Decatur County to SR-191 (Birdsong Road) in Benton County (IA) | 8.2 | 2018-19 | Location Studies | Underway | | | | |
| Benton, Houston 040813.01 | SR-147 | Ferry Service across the Tennessee River, SR-69A to SR-147 (IA) | 0.3 | 2019-20 | Operations | Underway | | | | |
| Benton, Houston 040813.03 | SR-147 | Ferry Service Operations across the Tennessee River | 0.8 | 2019-20 | Construction | Underway | | | | |
| Blount, Knox 124131.00 | I-40 | ITS Expansion from I-140 MM 2 to SR-115 (US-129, Alcoa HWY, Exit 11 (IA) | 9.2 | 2018-19 | Preliminary Engineering | Underway | | | | |
| Blount 101651.01 | SR-115 | (Relocated Alcoa Highway) From Hall Road (SR-35), South of Airport Road to Proposed Interchange at Tyson Boulevard (IA) | 1.3 | 2017-18 | Construction | Let 12-18 | \$39.3 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|---|-----------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|---|
| Blount 101651.02 | SR-115 | (Relocated Alcoa Highway) From Proposed Interchange at Tyson Boulevard to SR-162 (Pellissippi Parkway) (Re-Budgeted-ROW) (IA) | 2.9 | 2017-18 | Right-of-Way | Underway | | | | |
| Blount 101651.03 | SR-115 | (Relocated Alcoa Highway) From SR-162 (Pellissippi Parkway) to existing SR-115 at Singleton Station Road (IA) | 1.3 | 2016-17 | Right-of-Way | Underway | | | | |
| Blount 124754.00 | SR-115 US-129BP | (US-129 Bypass) from SR-73 (Lamar Alexander Pkwy.) to SR-35 (IA) | 2.9 | 2019-20 | Right-of-Way | Summer 20 | | | | |
| Blount 101423.00 | SR-162 EXT | (Pellissippi Parkway), From SR-33 to SR-73 (US-321) (IA) (Re-Budgeted-ROW&Stage Const)(IA) | 4.5 | 2019-20 | Right-of-Way | Fall 20 | | | | Several design modifications have been made to accommodate stakeholders concerns and requests. To accommodate this delay, the schedule has been adjusted from Summer 2020 to Fall 2020. |
| Bradley 107386.01 | SR-311 | New Interchange on US-74, Between I-75 (Exit 20) and SR-2 (US-11) in Cleveland | | 2010-11 | Construction | Let 10-14 | \$22.6 | \$20.3 | | Complete |
| Bradley 124018.00 | SR-2 | (N. Lee Hwy.) From near Anatole Lane to Near Market Street in Charleston (IA) | 5.4 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Bradley 101430.01 | SR-60 | (Georgetown Rd. NW) From 4-Lane North of I-75 (Westlake Drive) to Near SR-306 (IA) | 2.7 | 2018-19 | Construction | Summer 20 | | | | Several utility conflicts that were identified at the utility deconfliction meetings delayed the construction phase, the storm sewer and other areas of the project had to be redesigned. This redesign caused delays to the ROW acquisition. |
| Bradley, Hamilton, Meigs 101430.02 | SR-60 | From near SR-306 in Bradley County thru Meigs County to near SR-58 in Hamilton County (IA) | 6.5 | 2017-18 | Preliminary Engineering | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------|--------------|---|---------------|--------------------|------------------------------|------------------------|--------------------------------------|--|-----------------------------|--|
| Campbell 115778.00 | I-75 | Truck Climbing Lane, MP 135.5 to MP 140.1 (NBL) | 1.1 | 2015-16 | Construction | Let 11-18 | \$9.5 | \$14.8 | | |
| Campbell 115778.01 | I-75 | Truck Climbing Lane, MP 144.9 to MP 147.6 (NBL) | | 2014-15 | Construction | Let 7-15 | \$7.0 | \$8.6 | 23.80% | Complete. Based on plan revisions to the project dated 10/23/2015, additional items were required for paving. The additional mix from project overruns and plans changes total \$1.3 million of additional asphalt mix used along this section of roadway. |
| Campbell 124153.00 | I-75 | ITS From near MM 135 to Near MM 160 (SR9/US-25W, Jellico (IA) | 25.0 | 2018-19 | Preliminary Engineering | Underway | | | | |
| Campbell 101406.04 | SR-63 | (Howard Baker Hwy.) From near the intersection of SR-237 and West of Old SR-63 to west of Stinking Creek Road (Truck Climbing Lane (***) (Rebudgeted-ROW) (Previous: Scott Co. Line to I-75) (IA) | 0.8 | 2017-18 | Right-of-Way | Spring 20 | | | | |
| Campbell 101407.01 | SR-63 | (General Carl W. Stiner Hwy.) From near Myers Lane to Frontier Road/Woodson Lane (Re-Budgeted-ROW&CONST) (IA) | 4.9 | 2017-18 2018-19 | Right-of-Way Construction | Underway Spring 20 | | | | The schedule has been adjusted from Fall 2019 to Spring 2020 to allow for time to complete the acquisition of property that is required to construct the project. |
| Campbell 124147.00 | I-75 | From Anderson-Campbell County Line to SR-9 (Appalachian HWY.) RT. and 2425 Royal Blue Rd. Lt. (IA) | 4.8 | 2019-20 | Environmental Studies | Underway | | | | |
| Campbell 101407.02 | SR-63 | (General Carl W. Stiner Hwy) From Near Frontier Rd/Woodson Lane to Near Claiborne County Line (Re-Budgeted-ROW & CONST) (IA) | 5.2 | 2018-19 | Right-of-Way | Fall 19 | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--|--------------|---|---------------|--------------------|------------------------------|------------------------|--------------------------------------|--|-----------------------------|---|
| Campbell 128535.00 | I-75 | ITS Expansion at SR-63 (Howard Baker Road., Exit 141) Interchange and SR-9/SR-116 (US-25W, Exit 134) Interchange (IA) | 0.3 | 2019-20 | Preliminary Engineering | Fall 20 | | | | Preliminary engineering is budgeted in fiscal year 20. The Department is expecting preliminary engineering to begin in the Fall of 2020. |
| Cannon 124038.00 | SR-1 70S | US- (W. Main St.) from West of Woodbury to New SR-1 (US-70 S) East of Woodbury (IA) | 5.4 | 2019-20 | Environmental Studies | Underway | | | | |
| Carroll, Gibson 100326.01 | SR-76 | (E. Main St.) From west of Cades-Atwood Road to east of SR-77 (IA) | 3.7 | 2015-16 | Right-of-Way | Underway | | | | |
| Carter 043975.01 | SR-91 EXT | Elizabethton Connector, (W. Elk Ave.) From near SR-67 (US-321) to near SR37- (US-19E) (IA) | 4.0 | 2017-18 2018-19 | Right-of-Way Construction | Underway Summer 20 | | | | The schedule has been adjusted from Spring 2020 to Summer 2020 to allow for time to complete the acquisition of property that is required to construct the project. |
| Cheatham 109542.01 | SR-49 | From near SR-12 to near I-24 (Spot Improvements - TPR Option 4) (IA) | 8.1 | 2017-18 | Right-of-Way | Underway | | | | |
| Chester, Henderson, McNairy 124164.00 | SR-22 | From SR-69 in Milledgeville to SR-100 in Chester (IA) | 8.6 | 2019-20 | Environmental Studies | Underway | | | | |
| Chester 124160.00 | SR-365 | SR-365 (West Main Street), From SR-5 (US-45) to Church Avenue (IA) | 0.3 | 2019-20 | Environmental Studies | Underway | | | | |
| Claiborne 101409.00 | SR-63 | From Near Campbell County Line to Near Hall Lane (Re-Budgeted-ROW & CONST) (IA) | 4.8 | 2018-19 | Right-of-Way | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|------------------------------------|--------------|---|---------------|-------------------------------|---|--------------------------------|--------------------------------------|--|-----------------------------|--------------|
| Claiborne 105763.00 | SR-63 | From West of Old Town Creek to SR-32 (US-25E) (***) | 6.2 | 2018-19 | Construction | Let 12-19 | \$10.6 | | | |
| Claiborne 118734.00 | SR-32 | (Dixie Hwy) Interchange at SR-345 (IA) | 0.0 | 2013-14 2018-19 2019-20 | Preliminary Engineering Right-of-Way Construction | Underway Fall 19 Fall 20 | | | | |
| Clay 127491.00 | SR-52 | From Near Kyle St. to Existing SR-52 Near Washington St. (Celina Bypass) | 0.9 | 2019-20 | Preliminary Engineering | Underway | | | | |
| Cocke 101399.00 | SR-32 | (Newport Bypass), from SR-9 to Saint Tide Hollow Road (IA) | 4.6 | 2019-20 | Construction | Summer 20 | | | | |
| Cocke 107349.00 | SR-32 | SR-73 (Wilton Springs) to I-40 | 5.6 | 2012-13 | Construction | Let 2-15 | \$14.8 | \$16.5 | | Complete |
| Cocke 124292.00 | I-40 | ITS Rural Deployment on I-40 to State Line (IA) | 21.9 | 2019-20 | Preliminary Engineering | Summer 20 | | | | |
| Coffee 123817.00 | SR-2 | (Hillsboro Hwy) From Joe Hickerson Rd. to AEDC Rd. (IA) | 2.1 | 2018-19 | Environmental Studies | Underway | | | | |
| Coffee 101589.01 | SR-55 | (Wilson Ave) From near First Ave. in Tullahoma to near SR-16 (US-41A) N. of Jackson St. (IA) | 0.6 | 2015-16 2018-19 | Right-of-Way Construction | Fall 19 Spring 22 | | | | |
| Cumberland 114172.00 | I-40 | Eastbound near Mile Marker 339 (Truck Climbing Lane) | 1.3 | 2016-17 | Construction | Let 10-18 | \$12.4 | | | |
| Cumberland, Putnam 124054.00 | I-40 | ITS (Cumberland Plateau) From Near MM285 to Near SR-299 (Exit 338) (Expansion at Rockwood Mountain (IA) | 53.2 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Cumberland 100260.01 | SR-28 | Near I-40 to near Potato Farm Road (IA) | 5.6 | 2018-19 | Construction | Summer 20 | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--|--------------|---|---------------|--------------------|---|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Cumberland 100260.03 | SR-28 | Near Potato Farm Road to near Hollow Lane (***) (IA) | 2.9 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Cumberland 100260.04 | SR-28 | From near Hollow Lane to near Lowe Road (***)(IA) | 3.1 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Cumberland 100268.01 | SR-101 | (Peavine Road), Firetower Road to East of Lakeview Drive | 2.9 | 2012-13 | Construction | Let 12-16 | \$23.5 | | | |
| Cumberland 100268.02 | SR-101 | (Peavine Road), From Lakeview Drive to East of Westchester Drive/ Catoosa Boulevard in Fairfield Glade | 2.3 | 2015-16 | Construction | Let 12-16 | \$25.8 | | | |
| Davidson 123055.00 | I-24 | Interchange modification at Hickory Hollow Parkway (IA) | 0.6 | 2018-19 | Construction | Let 8-18 | \$28.9 | | | |
| Davidson, Cheatham, Dickson, Williamson, Wilson 124255.00 | I-40 | From Near US-70S (Exit 196) to Near I-840 and from Near SR-255 (Donelson Pike, Exit 216) to Near US-70 Exit 239) (IA) | 46.4 | 2017-18 2019-20 | Preliminary Engineering Construction | Underway Spring 20 | | | | |
| Davidson 124260.01 | I-24 | From I-24/I-40 Interchange near the Silliman Evans Bridge to Near I-440 southeast of Nashville (Conceptual Study) (IA) | 3.0 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Davidson 124165.00 | I-24 | Ramp Improvements Exits 35, 40,57, 59 & 60 (IA) | 0.5 | 2018-19 | Environmental Studies | Underway | | | | |
| Davidson 124173.00 | I-24 | Downtown loop I-24, including south of Fern to Trinity Lane (IA) | 1.0 | 2018-19 | Environmental Studies | Underway | | | | |
| Davidson, Rutherford 124260.03 | I-24 | SMART Corridor (Phase I), From I-440 (Exit 53) to SR-10 (Exit 81/US-231) in Murfreesboro and SR-1 from I-24 to SR-10 in Murfreesboro and various connector routes. (IA) | 94.1 | 2018-19 | Construction | Let 10-18 | \$18.7 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--------------------------------------|--------------|--|---------------|--------------------|---|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Davidson, Rutherford 124260.04 | I-24 | SMART Corridor (Phase II), From I-440 (Exit 53) to SR-10 (Exit 81 / US-231) in Murfreesboro and SR-1 from I-24 to SR-10 in Murfreesboro and various connector routes. (IA) | 94.1 | 2018-19 | Construction | Let 10-19 | \$45.8 | | | |
| Davidson 116896.00 | I-40 | I-40/SR-255 (Donelson Pike) Interchange (Includes Relocation From Taxiway Bridges Over Existing Donelson Pike to I-40) (IA) | 0.8 | 2018-19 | Right-of-Way | Underway | | | | |
| Davidson 125325.00 | I-440 | From I-40 to I-24 (Design Build) (IA) | 7.7 | 2017-18 | Construction | Let 7-18 | \$153.0 | | | |
| Davidson, Sumner 124263.01 | I-65 | From Near Rivergate Parkway to Near SR-41 (US-31W) (IA) section 1 | 3.1 | 2018-19 2022-23 | Preliminary Engineering Construction | Underway Fall 21 | | | | |
| Davidson, Sumner 124263.05 | I-65 | From Near Rivergate Parkway to Near SR-257 (Exit 104) section 1 and 2 | 8.9 | | Construction | Fall 21 | | | | |
| Davidson 124781.00 | SR-11 | (Dickerson Pike) From Fannin Dr. to Old Stone Bridge Rd. to include the CSX Railroad Overpass Structure (IA) | 0.2 | 2018-19 | Environmental Studies | Underway | | | | |
| Davidson 123814.00 | SR-24 | (Charlotte Pike) From American Rd to White Bridge Rd. (IA) | 0.9 | 2019-20 | Preliminary Engineering | Underway | | | | |
| Davidson 123815.00 | SR-24 | (Charlotte Pike) From American Rd to I-40 (IA) | 1.8 | 2018-19 | Location Studies | Spring 21 | | | | |
| Davidson 123816.00 | SR-24 | From Old Hickory Blvd. to I-40 (IA) | 1.7 | 2019-20 | Environmental Studies | Underway | | | | |
| Davidson 103764.00 | SR-112 | (Clarksville Hwy.) From SR-12 (Ashland City Hwy.) to SR-155 (Briley Parkway) (IA) | 2.3 | 2017-18 | Construction | Let 10-19 | \$32.7 | | | |
| DeKalb 100261.03 | SR-26 | (Nashville Hwy.) From Near SR-53 to Near SR-96 (IA) | 2.9 | 2019-20 | Construction | Summer 20 | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|---|
| DeKalb 100262.00 | SR-56 | South of DeKalb County line to near Magness Road (***) | 3.3 | 2015-16 | Construction | Let 6-19 | \$17.5 | | | |
| DeKalb 100263.00 | SR-56 | Near Magness Road to East Bryant Street in Smithville (***) | 5.0 | 2016-17 | Construction | Let 6-19 | \$26.20 | | | |
| Dickson 114166.00 | I-40 | Eastbound near Mile Marker 180 (Truck Climbing Lane) | 2.9 | 2013-14 | Construction | Let 8-17 | \$8.0 | \$8.3 | | Complete |
| Dickson 124284.00 | I-840 | From I-40 to SR-96 (IA) | 2.0 | 2019-20 | Environmental Studies | Underway | | | | |
| Dyer 124207.00 | I-155 | "Dyersburg" Welcome Center Renovation (IA) | 0.6 | 2018-19 | Location Studies | Spring 21 | | | | |
| Dyer 124213.00 | SR-211 | From US 412 in Dyersburg to SR 77 in Newbern (IA) | 6.3 | 2018-19 | Environmental Studies | Underway | | | | |
| Fayette 105597.00 | I-40 | Interchange at SR-196 (Hickory Withe Road) | | 2016-17 | Construction | Let 12-16 | \$15.8 | | | |
| Fayette 101607.01 | SR-460PROP | (Somerville Beltway), From Near SR-15 (US-64) West of Somerville to Near SR-76 South of Somerville (IA) | 2.8 | 2019-20 | Construction | Fall 20 | | | | This project is impacting existing streams; to mitigate these stream impacts an independent and separate stream mitigation project has been paired with it. |
| Fentress 107774.01 | SR-28 | (S. York Hwy.) From Little Road in Clarkrange to North Kilby Road (IA) | 3.2 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Fentress, Pickett 123081.00 | SR-28 | (Sergeant York Hwy.) From North of Jamestown to SR-111 (IA) | 19.2 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Grainger 118733.00 | SR-32 | (Dixie Hwy.) Off setting Intersection at SR-131 (IA) | 0.4 | 2018-19 | Construction | Let 10-18 | \$4.0 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|------------------------------------|--------------|--|---------------|--------------------|------------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Greene 100228.00 | SR-35 | (Newport Hwy.) From North of Cocke County Line to North of Nolichucky River (Bright Hope Road) (***) (IA) | 3.2 | 2009-10 | Right-of-Way | Underway | | | | |
| Grundy 124782.00 | SR-50 | (Pelham Rd.) From LM 8.0, 7.5 miles East of I-24 (Exit 127), to LM 11.0 (IA) | 3.0 | 2019-20 | Environmental Studies | Underway | | | | |
| Hamblen 101419.02 | SR-34 | (E. Andrew Johnson Hwy.) From West of Old Stagecoach Road in Russellville to Steadman Road (***) (IA) | 3.7 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Hamblen 101419.03 | SR-34 | (E. Andrew Johnson Hwy.) From Near US-25E (SR-32) in Morristown to Near E.. Morris Blvd (IA) | 3.8 | 2013-14 | Right-of-Way | Underway | | | | |
| Hamblen 101419.04 | SR-34 | (E. Andrew Johnson Hwy.) From Near E. Morris Blvd. to West of Old Stagecoach Road in Russellville (***) (IA) | 1.6 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Hamblen, Jefferson 100248.00 | SR-66 REL | SR-160 in Morristown to Interstate 81 at SR-341 | 5.0 | 2012-13 | Construction | Let 5-13 | \$43.0 | | | |
| Hamblen, Jefferson 100248.01 | SR-66 REL | North of I-81 at SR-341 in Jefferson County to SR-160 in Morristown | 5.7 | 2015-16 | Paving | Let 12-16 | \$7.6 | | | |
| Hamilton 112524.01 | SR-317 | From Near SR-321(Ooltewah-Ringgold Road) to Near Layton Lane (IA) | 2.4 | 2019-20 | Construction | Let 12-19 | \$93.1 | | | |
| Hamilton 112833.00 | I-24 | Interchange Modification of I-24 and SR- 2 (Broad St.) / SR-58 (Market St.) (IA) | 0.3 | 2016-17 2018-19 | Right-of-Way Construction | Underway Spring 20 | | | | |
| Hamilton 124080.00 | SR-8 | From Near SR-27 (Suck Creek Road) to North of South Palisades Drive. (Mountain Rd.) (IA) | 3.1 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Hamilton 124077.00 | SR-320 | From Near Bel-Air Rd. to Near SR-321 (Ooltewah-Ringgold Rd.) (IA) | 1.5 | 2017-18 | Preliminary Engineering | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|---|
| Hamilton 124078.00 | SR-321 | From Near SR-320 (East Brainerd Rd.) to Near SR-317 (Apison Pk.) (IA) | 4.5 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Hamilton 114174.00 | I-75 | Interchange Modification at I-24 (Design Build) (IA) | 3.5 | 2018-19 | Construction | Let 11-18 | \$132.6 | | | |
| Hamilton 124072.00 | I-24 | From near I-59 to near US-27 (IA) | 10.0 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Hamilton 103917.00 | I-124 | North of I-24 to South of Tennessee River Bridge (Including the Olgati Bridge) (Additional Lanes) | 1.5 | 2014-15 | Construction | Let 10-15 | \$105.0 | | | |
| Hamilton 123105.00 | I-75 | Interchange Modifications at Hamilton Place Mall (IA) | 1.7 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Hamilton, Bradley 124081.00 | I-75 | From North of SR-2 in Hamilton County to near SR-311 in Bradley County (IA) | 8.5 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Hamilton 107637.03 | SR-317 | (Apison Pike); Intersection at Old Lee Hwy to SR-321 | 2.2 | 2014-15 | Construction | Let 9-14 | \$24.1 | | | |
| Hamilton 112524.02 | SR-317 | From near Layton Lane to East Brainerd Road in Chattanooga (IA) | 1.7 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Hamilton 112152.03 | SR-317 | (Bonny Oaks Drive), From Near Adamson Circle to West of Bonnyshire Drive (IA) (#2 Priority) | 1.5 | 2018-19 | Right-of-Way | Summer 20 | | | | The NEPA reevaluation for the ROW phase uncovered the need for noise abatement on the project. The department is currently adding a wall to the project for this purpose. |
| Hamilton 112152.04 | SR-317 | (Bonny Oaks Drive), From West of Bonnyshire Drive to near I-75 (IA) (#1 Priority) | 1.7 | 2016-17 | Right-of-Way | Summer 20 | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Hardeman, Madison 101599.00 | SR-18 | From SR-100 in Hardeman County To North of Medon/Malesus Road (IA) | 7.5 | 2018-19 | Preliminary Engineering | Underway | | | | |
| Hardin 101855.01 | SR-128 | From Pyburn Rd. to SR-226 (Airport Rd.) (***) (IA) | 3.4 | 2020-21 | Construction | Fall 20 | | | | |
| Hardin 100314.00 | SR-15 | Firetower Road to West of Bigbee Branch | 5.9 | 2011-12 | Construction | Let 10-14 | \$44.2 | \$56.4 | | |
| Hardin 100322.01 | SR-128 | South of One Stop Drive to south of Opel Loop | 1.6 | 2016-17 | Construction | Let 6-17 | \$8.3 | | | |
| Hardin 100322.04 | SR-128 | South of Opel Loop to US-64 in Savannah | | 2014-15 | Construction | Let 7-15 | \$21.3 | \$20.6 | | |
| Hawkins 101394.00 | SR-31 | (Flat Gap Rd.), From Mooresburg to Adams Lane (***) (Re-budgeted-ROW) (IA) | 4.3 | 2019-20 | Right-of-Way | Spring 20 | | | | |
| Haywood 102232.01 | SR-19 | (Brownsville Bypass SR-1/SR-19), From East of SR-87 to West of Windrow Road (IA) | 3.1 | 2017-18 | Construction | Let 10-18 | \$28.5 | | | |
| Henderson 100321.01 | SR-459 | (Lexington Bypass), From SR-20 (US-412), West of Lexington to Near SR-22, South of Lexington (***) (IA) #2 Priority | 5.3 | 2018-19 | Construction | Let 12-19 | \$36.2 | | | |
| Henry 101886.01 | SR-54 | Near Rison Street to near Smith Road | 2.7 | 2016-17 | Construction | Let 8-17 | \$24.9 | | | |
| Henry 101886.02 | SR-54 | From Near Smith Road to Kentucky State Line (IA) | 8.2 | 2018-19 | Preliminary Engineering | Underway | | | | |
| Hickman, Dickson 124395.00 | SR-46 | From Near I-40 to Near the Intersection of SR-100 and SR-7 (IA) | 6.5 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Hickman 123079.00 | SR-100 | SR-100 and SR-48 Intersection Improvements (IA) | 0.1 | 2018-19 | Preliminary Engineering | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--------------------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Jefferson 106301.00 | I-40 | Bridge over French Broad River, LM 14.70 (IA) | 1.1 | 2016-17 | Right-Of-Way | Underway | | | | |
| Jefferson 101401.02 | SR-35 | Intersection of SR-92/Dickey Road to Grapevine Hollow Road | 2.6 | 2016-17 | Construction | Let 12-17 | \$32.6 | | | |
| Knox, Sevier 124474.00 | I-40 | ITS Expansion, West of Exit 398 to east of Exit 407 (IA) | 9.2 | 2018-19 | Construction | Let 12-19 | \$4.3 | | | |
| Knox 124451.00 | I-75 | From near SR-131 (near Emory Road) to near SR-170 (near Raccoon Valley Road) (IA) | 5.1 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Knox, Anderson 124453.00 | I-75 | ITS Expansion from MM 109.6 to just before SR-61 (Exit 122) (IA) | 13.0 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Knox 124455.00 | I-75 | (East Emory Road), From near SR-33 to near SR-331 (IA) | 4.9 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Knox 103029.00 | I-640 | Interchange at North Broadway (PHASE II) | | 2015-16 | Construction | Let 2-16 | \$22.2 | | | |
| Knox 124783.00 | SR-1 | (Kingston Pk.) Intersection with SR-332 (Northshore Dr.) (IA) | 0.7 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Knox 100990.00 | SR-62 | West of Schaad Road to West of I-75/640 | 4.1 | 2009-10 | Construction | Let 12-10 | \$31.4 | | | |
| Knox 101204.00 | SR-62 | From Texas Avenue to Major Avenue | 0.8 | 2016-17 | Construction | Let 10-16 | \$38.4 | | | |
| Knox 124473.00 | SR-62 | (Oak Ridge Hwy.) From SR-131 to Schaad Road (IA) | 4.7 | 2018-19 | Location Studies | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------------------|--------------|--|---------------|--------------------|------------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Knox, Blount, Sevier 124784.00 | SR-71 | (Chapman Hwy) From Blount Ave to SR-338 (Boyds Creek Hwy) in Seymour (IA) | 10.3 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Knox 100241.02 | SR-115 | (Alcoa Hwy.) From south of Topside Road to north of Maloney Road (IA) | 2.2 | 2017-18 | Construction | Let 8-19 | \$64.5 | | | |
| Knox 100241.03 | SR-115 | (Alcoa Hwy.) From Woodson Drive to Cherokee Trail Interchange (IA) | 1.6 | 2016-17 2018-19 | Right-of-Way Construction | Underway Spring 20 | | | | |
| Knox 100241.04 | SR-115 | South of Maloney Road to Woodson Drive | 1.4 | 2015-16 | Construction | Let 2-16 | \$70.9 | | | |
| Knox 123073.00 | SR-162 | (Pellissippi Pkwy) Interchange with SR-62 (Oak Ridge Hwy) In Solway (IA) | 0.5 | 2018-19 | Preliminary Engineering | Underway | | | | |
| Lake, Obion 124583.00 | SR-21 | From SR-78 to SR-22 (IA) | 5.6 | 2018-19 | Preliminary Engineering | Underway | | | | |
| Loudon 100489.00 | SR-73 | SR-2 (US-11) to East of Little Tennessee River (FT Loudon/Tellico Canal) | 1.6 | 2010-11 | Construction (Additional) | Let 6-12 | \$69.4 | | | |
| Loudon 103899.00 | SR-73 | Simpson Street to SR-2/US-11 in Lenoir City (Median Removal) | 1.4 | 2015-16 | Construction | Let 10-17 | \$6.9 | | | |
| Loudon 115209.00 | SR-73 | Intersection at SR-2 (US-11) in Lenoir City | 0.1 | 2016-17 | Construction | Let 10-17 | \$5.8 | | | |
| Loudon 124480.00 | I-75 | From Pond Creek Road (SR-323) to the I-40/I-75 Junction (IA) | 16.1 | 2019-20 | Environmental Studies | Underway | | | | |
| McMinn 124087.00 | I-75 | Interchange Improvements at SR-30 (LM 13.81 - 13.83) and SR-305 (LM 17.18 - 17.20) (Ramp Terminals and Signals) (IA) | 1.1 | 2018-19 | Right-of-Way | Underway | | | | |
| McMinn 100255.03 | SR-30 | (White Street); Near Park Street to East of Knight Road in Athens | 1.1 | 2014-15 | Construction | Let 3-17 | \$10.2 | \$9.4 | | Complete |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------|-----------------|--|---------------|--------------------|------------------------------|------------------------|--------------------------------------|--|-----------------------------|---|
| Madison 124708.00 | I-40 | ITS Expansion along I-40 in the Jackson area (IA) | 10.5 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Madison 114149.01 | I-40 | From East of SR-5 (US-45) to app. 1.0 miles East of SR-1 (US-70) in Jackson (IA) | 5.5 | 2019-20 | Construction | Fall 20 | | | | |
| Madison 114149.02 | I-40 | From near SR-186 (US-45 Bypass) to near SR-5 (North Highland Ave) | 2.9 | 2016-17 | Construction | Let 8-17 | \$60.2 | | | |
| Madison 101599.01 | SR-18 | (Bolivar Hwy.), From North of Medon-Malesus Road to US-45 (SR-5) in Jackson (***) (IA) | 6.3 | 2016-17 | Right-of-Way | Fall 20 | | | | This project is adjacent to and connects to the SR 186/Southern Bypass project (PIN 109926.00). The subject SR 18 project was delayed contingent upon coordination of design features as well as coordination of the environmental documents for each project at the interface point. |
| Madison 109926.00 | SR-186 | (Southern Bypass) SR-186 from SR-1(Airways Blvd.) to SR-5 (So Highland Ave.) in Jackson (IA) | 5.5 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Madison 112752.00 | SR-186 US-45 | (Keith Short Bypass) from Old Hickory Boulevard. to I-40 | 0.6 | 2016-17 | Construction | Let 8-17 | \$7.3 | | | |
| Madison 124086.00 | SR-2 | From near Hillcrest Lane in Kimball to near Magnolia Avenue in Jasper (IA) | 3.2 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Marion 124785.00 | SR-156 | Approx 1 Mile West of Cedar Ave. in South Pittsburg to Approximately 1.7 Miles West (IA) | 1.7 | 2019-20 | Environmental Studies | Underway | | | | |
| Marshall 101887.00 | SR-50 | From SR-106 (US-431, Franklin Pike) to SR-11 (US-31A), Verona Avenue) in Lewisburg (***) | 1.9 | 2016-17 | Construction | Let 12-16 | \$37.2 | | | |
| Maury 115786.00 | I-65 | Interchange at SR-99 (US-412) in Columbia (IA) | 1.1 | 2016-17 2019-20 | Right-of-Way Construction | Underway Fall 20 | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Maury, Williamson 103169.00 | SR-247 | Duplex Road, From SR-6 (US-31) Main Street in Spring Hill to near I-65 | 3.2 | 2016-17 | Construction | Let 8-17 | \$28.5 | | | |
| Maury 123399.00 | SR-396 | (Saturn Parkway Extension) From SR-6 to SR-247; SR-247, From Cleburne Rd to Town Center Pkwy; and SR-6, Intersection at Stephen P Yokich Pkwy | 2.5 | 2016-17 | Construction | Let 12-17 | \$17.1 | | | |
| Monroe 102380.02 | SR-322 | (Sweetwater Vonore Rd.) From Sheppard Road to SR-72 (***) (IA) | 2.3 | 2016-17 | Right-of-Way | Spring 20 | | | | |
| Montgomery 124656.00 | I-24 | From TN State Line to SR-76 (Exit 11) (IA) | 10.6 | 2019-20 | Environmental Studies | Underway | | | | |
| Montgomery 101463.05 | SR-13 | SR-149, From River Road to SR-13; SR-13 From SR-149 to Zinc Plant Road. | 3.1 | 2016-17 | Construction | Let 12-17 | \$65.20 | | | |
| Montgomery 123071.00 | SR-48 | (Trenton Road), From Near SR-374 To Near I-24 (IA) | 3.7 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Montgomery 101285.02 | SR-112 | Intersection at SR-76 | | 2012-13 | Construction | Fall 20 | | | | |
| Montgomery 100290.00 | SR-374 | (Warfield Blvd), From south of Dunbar Cave Road to west of Stokes Road | 1.7 | 2016-17 | Construction | Let 5-17 | \$21.5 | | | |
| Moore 124669.00 | SR-55 | (Lynchburg Hwy.) SR-55 Passing Lane from the Intersection at Riddle Rd. to the 5 Points Rd. Intersection (Safety Improvements) (IA) | 1.8 | 2019-20 | Environmental Studies | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|---------------------|--------------|---|---------------|--------------------|---|------------------------|--------------------------------------|--|-----------------------------|---|
| Moore 123070.00 | SR-55 | From near Goodbranch Road to near Moore County High School (IA) | 0.2 | 2017-18 2019-20 | Preliminary Engineering Right-of-Way | Underway Summer 20 | | | | The NEPA document approval date was adjusted from Fall 2019 to the Spring of 2020 in order to provide additional ROW plans details to the TN SHPO as a historic property on the National Register lies on the western side of the road across from the High School. ROW acquisition is required from the historic property. This in turn has adjust the ROW plans distribution date to the Summer of 2020 as an approved NEPA document is required prior to beginning ROW appraisals and acquisitions |
| Morgan 124516.02 | SR-62 | (Knoxville Highway), From SR-116 to Rock Bridge Rd. (IA) | 3.3 | 2019-20 | Location Studies | Underway | | | | |
| Morgan 124516.03 | SR-62 | (Knoxville Highway), From Rock Bridge Rd. to SR-61 (IA) | 4.7 | 2018-19 | Location Studies | Underway | | | | |
| Obion 101343.00 | I-69 PROP | From South of SR-3 (US-51) to South of SR-5 | 2.8 | 2013-14 | Construction | Let 3-16 | \$46.3 | | | |
| Obion 101343.01 | I-69 PROP | From South of SR-3 to South of SR-5 (IA) | 2.9 | 2019-20 | Paving | Spring 21 | | | | |
| Obion 101344.01 | I-69 PROP | From South of SR-5 to West of SR-21 (IA) | 4.0 | 2019-20 | Paving | Spring 21 | | | | |
| Obion 124745.00 | I-69 | From Rogers Rd. in Kentucky to SR-3 (US-45W & US-51) in Obion County (IA) | 5.0 | 2018-19 | Location Studies | Underway | | | | |
| Obion 101345.02 | I-69 PROP | From West of SR-21 to SR-3 (US-51) Near Mayberry Road (IA) | 4.2 | 2018-19 | Construction | Let 3-19 | \$70.8 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|----------------------------------|----------------|--|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--|
| Perry 111109.03 | SR-13 | 4 spot improvements at locations B, C, D & F From SR-20 to South of the Humphreys County Line (IA) | 2.1 | 2019-20 | Construction | Spring 20 | | | | |
| Perry, Humphreys 111109.00 | SR-13 | From SR-20 (US-412) in Perry County to I-40 in Humphreys County (Misc Improvements) | 21.2 | 2019-20 | Preliminary Engineering | Spring 20 | | | | |
| Perry 111109.01 | SR-13 | 3 Spot Improvements at E, H & K From SR-20 to South of the Humphreys County Line (IA) | 1.4 | 2019-20 | Construction | Spring 20 | | | | |
| Putnam 112538.00 | SR-136 | (S. Jefferson Ave.) From Near SR-111 to Near I-40 (IA) | 2.3 | 2016-17 | Right-of-Way | Underway | | | | |
| Putnam 125028.00 | SR-135 | (N. Willow Ave.) From West Broad Street to West 12th Street (IA) | 1.0 | 2019-20 | Environmental Studies | Underway | | | | |
| Rhea 109410.00 | SR-30 | (Old Washington Hwy.) From US-27 (SR-29) to West of the Tennessee River Bridge (IA) | 8.0 | 2017-18 | Preliminary Engineering | Underway | | | | |
| Roane 101244.02 | SR-1 | From east of Kingston Ave to SR-382 | 2.1 | 2016-17 | Construction | Let 2-17 | \$17.0 | | | |
| Roane 101244.03 | SR-1 | From SR-382 to near Ruritan Road (IA) | 3.5 | 2016-17 | Right-of-Way | Spring 20 | | | | The department has ROW plans prepared and is waiting on federal funding availability to begin the ROW acquisition process. |
| Roane, Morgan 101411.04 | SR-29 US-27 | From SR-61 in Harriman in Roane County to South of Whetstone Road in Morgan County | 3.1 | 2012-13 | Construction | Let 2-15 | \$62.8 | | | |
| Roane, Morgan 101411.05 | SR-29 | From South of Whetstone Road to North of SR-328 | 1.9 | 2012-13 | Construction | Let 4-16 | \$33.0 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--------------------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Robertson, Sumner 107338.00 | I-65 | Proposed Interchange at I-65 from existing SR-109 to I-65 | 0.8 | 2013-14 | Construction | Let 2-15 | \$46.0 | | | |
| Robertson 102239.00 | SR-65 | Walling Rd. to SR-11 (US-41) in Springfield | 2.1 | 2014-15 | Construction | Let 8-15 | \$19.3 | | | |
| Robertson 105765.00 | SR-65 | From Old Hwy 431 to Walling Road | 4.4 | 2016-17 | Construction | Let 12-17 | \$28.3 | | | |
| Robertson 101558.00 | I-65 | Weigh Station (Near the KY State Line) (IA) | 0.1 | 2019-20 | Right-of-Way | Spring 20 | | | | |
| Robertson 124263.03 | I-65 | From near SR-257 (Bethel Rd, Exit 104) to near SR-25 (Main St. Exit 112) (IA) section 3 | 8.7 | 2019-20 | Preliminary Engineering | Spring 20 | | | | |
| Robertson 124263.04 | I-65 | From near SR-25 (Exit 112) to near SR-109 (IA) section 4 | 8.8 | 2019-20 | Preliminary Engineering | Spring 20 | | | | |
| Rutherford 124683.00 | I-24 | I-24 Ramp Improvements Exits 66, 70, 81, 84, and 89 (IA) | 2.9 | 2018-19 | Location Studies | Underway | | | | |
| Rutherford 107045.00 | SR-266 | (W. Jefferson Pike) From Near SR-102 to East of I-840 (IA) | 4.00 | 2019-20 | Construction | Summer 20 | | | | |
| Rutherford 100282.02 | SR-96 | From Veterans Parkway to East of Overall Creek | 0.4 | 2016-17 | Construction | Let 10-17 | \$4.8 | | | |
| Scott 105764.00 | SR-29 | Oneida Bypass, From 5-In section North of Oneida to 5-In section South of Oneida | 0.4 | 2016-17 | Right-of-Way | Underway | \$3.9 | | | |
| Sevier 104959.01 | SR-71 | SR-35 and SR-338 (US-411) to Macon Lane | 1.2 | 2016-17 | Construction | Let 10-17 | \$12.9 | | | |
| Sevier 124788.00 | SR-449 | (Veterans Blvd.) From SR-35 to Robert Henderson Road (IA) | 0.4 | 2017-18 | Preliminary Engineering | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|---------------------------------|--------------|--|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--|
| Sevier 124789.00 | SR-XXX | Jake Thomas Connector, From SR-71 / 73 (US-321 / 441) to SR-449 (IA) | 2.0 | 2019-20 | Construction | Summer 20 | | | | |
| Shelby 101742.00 | I-55 | Interchange Modification: Crump Boulevard | | 2013-14 | Construction | Fall 21 | | | | |
| Shelby 118737.00 | I-240 | 4 overhead bridges: Norfolk Southern RR, Poplar Ave (SR-57) eastbound and westbound, and Park Ave, ramps connecting SR-57 to southbound I-240. | 0.3 | 2016-17 | Construction | Let 11-17 | \$54.1 | \$52.6 | | |
| Shelby 100331.00 | I-240 | Poplar Avenue (SR-57) to Walnut Grove Road (SR-23) | 3.0 | 2010-11 | Construction | Let 12-10 | \$40.6 | \$48.5 | 19.46% | Complete. Upon milling of the mainline to the proposed grade, the underlying asphalt deteriorated under traffic requiring additional depth milling to stable asphalt and replacement back up to proposed grade. Additionally, during construction it was discovered that the overhead bridges along this stretch of interstate needed additional work being added to the contract until a more substantial repair/replacement could be planned and executed. |
| Shelby 124755.00 | I-269 | ITS Expansion on I-269 from I-40 Southward to Mississippi State Line (IA) | 20.0 | 2019-20 | Preliminary Engineering | Fall 20 | | | | |
| Shelby 107913.00 | I-240 | Interchange at Airways Blvd (IA) | 0.5 | 2016-17 | Right-of-Way | Underway | | | | |
| Shelby, Fayette 124759.00 | SR-385 | ITS Expansion from near MM 7 to near I-269 (MM 15) (IA) | 8.3 | 2018-19 | Preliminary Engineering | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Shelby 113028.02 | SR-3 | From Commercial Parkway to South of Winchester (Elvis Presley Blvd) #1 Priority | 0.6 | 2013-14 | Construction | Locally Managed | | | | |
| Shelby 113028.03 | SR-3 | From South of Winchester Road to Craft Road (Elvis Presley Blvd) #2 Priority | 0.6 | 2015-16 | Construction | Locally Managed | | | | |
| Shelby 100339.01 | SR-4 | (Lamar Ave.) Mississippi State Line to south of Shelby Drive (IA) | 1.9 | 2017-18 | Construction | Let 10-18 | \$62.9 | | | |
| Shelby 100339.02 | SR-4 | (Lamar Ave.) From south of Shelby Drive to near Raines Road/Perkins Road interchange (IA) | 1.9 | 2017-18 | Right-of-Way | Underway | | | | |
| Shelby 100340.00 | SR-4 | (Lamar Ave.) From Near Raines Road/Perkins Road Interchange to Getwell Road (SR-176) (IA) | 1.6 | 2018-19 | Right-of-Way | Fall 20 | | | | |
| Shelby 100341.02 | SR-14 | (Austin Peay Hwy.), From SR 385 to East of Kerrville-Rosemark Road (IA) | 5.1 | 2017-18 | Construction | Let 12-18 | \$38.4 | | | |
| Shelby 101608.01 | SR-14 | (Austin Peay Highway), From SR-204 (Singleton Parkway) to East of Old Covington Pike | 2.6 | 2013-14 | Construction | Let 2-15 | \$17.1 | \$18.5 | | |
| Shelby 101608.02 | SR-14 | East of Old Covington Pike to SR-385 (Paul Barrett Pkwy) | 3.8 | 2016-17 | Construction | Let 12-17 | \$34.2 | | | |
| Shelby 101610.00 | SR-177 | Germantown Road; Crestridge Road to Stout Road | 0.8 | 2012-13 | Construction | Let 4-13 | \$4.0 | \$4.3 | | Complete |
| Sullivan 105467.01 | SR-126 | (Memorial Blvd.) From East Center Street in Kingsport to East of Cooks Valley Road (IA) | 4.1 | 2016-17 | Right-of-Way | Underway | | | | |
| Sullivan 105467.02 | SR-126 | (Memorial Blvd.) From East of Cooks Valley Road to I-81 in Kingsport (IA) | 4.5 | 2017-18 | Preliminary Engineering | Underway | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|--------------------------------------|----------------|--|---------------|--------------------|-----------------------|------------------------|--------------------------------------|--|-----------------------------|---|
| Sullivan 124590.00 | I-81 | ITS Expansion along I-81 between I-26 (Exit 57) Interchange and Virginia State Line (IA) | 18.8 | 2019-20 | Right-of-Way | Spring 21 | | | | Preliminary engineering is budgeted in fiscal year 20. Expecting the preliminary engineering to begin in the Spring of 2020, and ROW authorization Spring 2021. |
| Sullivan 124621.00 | | From US 11E (SR 34) Near Bristol Motor Speedway to US 11W(SR 1) Near Pinnacle Parkway (IA) | 6.0 | 2019-20 | Environmental Studies | Underway | | | | |
| Sumner 100286.00 | SR-109 | North of Cumberland River Bridge to SR-109 Bypass | 1.3 | 2014-15 | Construction | Let 5-16 | \$15.6 | \$17.5 | Complete | |
| Sumner 106634.02 | SR-109 Prop | (Proposed SR-109 Portland Bypass) from SR-52, west of Portland, to existing SR-109, north of Portland (IA) | 3.3 | 2019-20 | Right-of-Way | Summer 20 | | | | |
| Washington 112456.00 | I-26 | Interchange at SR-354 (Exit 17) (IA) | 0.8 | 2018-19 | Construction | Let 3-19 | \$14.4 | | | |
| Washington, Sullivan 124663.00 | SR-36 | (Fort Henry Dr.) From SR-75 to I-81 (IA) | 3.5 | 2018-19 | Location Studies | Underway | | | | |
| Washington 112834.01 | SR-93 | (Sullivan Gardens Parkway) From North of Davis Road to North of Fire Hall Road (TPR Option 5, Spot Improvement) (IA) | 0.8 | 2018-19 | Construction | Spring 20 | | | | |
| Washington 124790.00 | | (Knob Creek Rd.) from SR-354 (Boones Creek Rd.) to Mizpah Hills Dr. (IA) | 2.0 | 2019-20 | Environmental Studies | Underway | | | | |
| Williamson 105717.00 | SR-6 | From SR-441 (Moore's Lane) to SR-253 (Concord Road) | 2.7 | 2016-17 | Construction | Let 6-17 | \$26.7 | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|-----------------------------------|--------------|--|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Williamson, Davidson 105766.01 | SR-11 | (Nolensville Road) South of Burkitt Road to North of Mill Creek (IA) | 1.9 | 2015-16 | Right-of-Way | Underway | | | | |
| Williamson 100289.00 | SR-96 | (Murfreesboro Rd.) From East of SR-252 (Wilson Pike) to I-840 (***) (IA) | 6.1 | 2018-19 | Right-of-Way | Summer 20 | | | | |
| Williamson 124870.00 | SR-397 | (Mack C Hatcher Memorial Pkwy.) from SR-96 East of Franklin to US-31 (SR-6, Columbia Pike) South of Franklin (South Quadrant) (IA) | 3.2 | 2018-19 | Location Studies | Underway | | | | |
| Williamson 128576.00 | I-65 | I-65, Interchange at Buckner Road in Spring Hill (Design Build) | 0.5 | 2019-20 | Construction | Design Build | | | | |
| Williamson 124792.00 | SR-6 | (Columbia Pike) From I-840 in Thompson's Station to Mack Hatcher Parkway in Franklin (IA) | 4.9 | 2019-20 | Environmental Studies | Underway | | | | |
| Wilson 115791.00 | I-40 | From East of SR-109 to East of I-840 (IA) | 3.6 | 2018-19 | Construction | Let 12-18 | \$38.4 | | | |
| Wilson 100281.02 | SR-109 | From North of SR-24(US-70) to South of Dry Fork Creek (IA) | 3.4 | 2017-18 | Construction | Let 12-17 | \$20.0 | | | |
| Wilson 100281.03 | SR-109 | From South of Dry Fork Creek to South of Cumberland River | 3.7 | 2016-17 | Construction | Let 12-17 | \$31.0 | | | |
| Wilson 124884.00 | I-40 | I-40 at Central Pike (SR-265) New Interchange (IA) | 0.0 | 2019-20 | Preliminary Engineering | Underway | | | | |
| Wilson, Davidson 124887.00 | SR-265 | (Central Pike, SR-265) from SR-45 Old Hickory Boulevard (SR-45) to MT. Juliet Road (SR-171) (IA) | 5.4 | 2019-20 | Environmental Studies | Underway | | | | |
| Statewide 104026.00 | | Advance Engineering, Functional Design, Aerial Surveys & Mapping, Etc. | | 2019-20 | Preliminary Engineering | - | | | | |
| Statewide 110857.00 | | Incident Management | | 2019-20 | Operations | - | | | | |



TENNESSEE DEPARTMENT OF TRANSPORTATION
SECOND QUARTER STATUS REPORT ENDING ON 12/31/2019
PROJECTS LISTED IN TRANSPORTATION IMPROVEMENT PROGRAM

| <u>COUNTY</u> | <u>ROUTE</u> | <u>DESCRIPTION</u> | <u>LENGTH</u> | <u>BUDGET YEAR</u> | <u>TYPE OF WORK</u> | <u>STATUS SCHEDULE</u> | <u>CONTRACT PRICE PER MILLION \$</u> | <u>CONTRACT EXPENDITURES UPON COMPLETION</u> | <u>SIGNIFICANT CHANGE %</u> | <u>Notes</u> |
|---------------|--------------|---|---------------|--------------------|-------------------------|------------------------|--------------------------------------|--|-----------------------------|--------------|
| Statewide | | ITS/TMC Operations, Utilities, Maintenance, etc. | | 2019-20 | Operations | - | | | | |
| 110858.00 | | | | | | | | | | |
| Statewide | | National Highway System Bridge Projects | | 2019-20 | Construction | - | | | | |
| 120386.00 | | | | | | | | | | |
| Statewide | | Resurfacing Federal State Route | | 2019-20 | Construction | - | | | | |
| 110840.00 | | | | | | | | | | |
| Statewide | | Resurfacing, National Highway System | | 2019-20 | Construction | - | | | | |
| 110854.00 | | | | | | | | | | |
| Statewide | | Rockfall Mitigation Program | | 2019-20 | Construction | - | | | | |
| 109167.00 | | | | | | | | | | |
| Statewide | | Spot Safety Improvement Program | | 2019-20 | Construction | - | | | | |
| 107458.00 | | | | | | | | | | |
| Statewide | | State Route Bridge Projects | | 2019-20 | Construction | - | | | | |
| 120387.00 | | | | | | | | | | |
| Statewide | | State Route Multi-Modal Access Initiative | | 2019-20 | Construction | - | | | | |
| 120385.00 | | | | | | | | | | |
| Statewide | | Statewide Environmental Management System | | 2019-20 | Preliminary Engineering | - | | | | |
| 117214.00 | | | | | | | | | | |
| Statewide | | Tennessee Environmental Streamlining Agreement (TESA) | | 2019-20 | Preliminary Engineering | - | | | | |
| 112126.02 | | | | | | | | | | |

02/19/2020

* END OF REPORT *